Bruhath Bangalore Mahanagar Palike

Rajarajeshwari Nagar Zone.

WORK COMPLETION REPORT

1	Name of the work	Providing LED Street Lights in ward No-17, JP Park of RR Nagar Zone.
2	Sanctioned Estimate No. & Date	EE/ELE/AS/11/2018-19, Dtd:20/7/2018
3	Budget Head Of Account	P3111, Sate Finance Commission Untied Grant works
4	Work Order No & Date	EE/ELE/RRN/WO/59/2018-19, Dtd: 24-01-2019
5	Name Of the Contractor	**Executive Engineer-3, KRIDL**
6	Amount of Estimate Rs.	6000000.00
7	Amount Put to Tender Rs	60,00,000
8	Amoun of Expenditure Rs. (Bill Amount)	58,34,848
	Excess Rs.	-
	Saving Rs.	1,65,152=00.
9	Date of Commencement of Work	24-01-2019
10	Date Of Completion of Work	29-06-2019
11	Measurement Book No & Page No:	2220/18-19 221975-221979
12	Name of the Subordinate incharge of Work.	Ramesh HV. AEE(Ele)
13	Name of Inspecting officer	Ramanjaneya S.C. EE(Ele)
14	Other details if Any	

This is to certify that the work of **Providing LED Street Lights in ward No-17, JP Park of RR Nagar Zone.** Has been Executed and completed in all respect satisfactorily as per the sanctioned estimate and plan.

Junior Engineer (Ele)
R.R Nagar , BBMP.

Asst. Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Rajarajeshwari Nagar Zone.

Executive Engineer(Ele)
.Bruhath Bangalore Mahanagara Palike
Rajarajeshwari Nagar Zone.